



# Phase 3 CONSTRUCTION BULLETIN

September 11, 2009

A bi-weekly update regarding upcoming construction activities for Phase 3: Joy, Science Labs and Data/Comm

Questions, please contact:

Facilities Services

Daytime Contact: Milt Tremblay  
Director

Direct: 253.377.1149

Office: 253.692.4754

milt@uw.edu

The following activities are scheduled for September 11th to October 2, 2009.

#### Science (completion December 2009)

- Room 317
  - HVAC HP ductwork
  - Core drilling Penthouse to 317
- Room 209
  - Core drilling for HVAC
  - HVAC HP ductwork
  - Insulation and GWB
- Room 137
  - Insulation and GWB Room 137
  - Plumbing rough In
  - Core drilling for HVAC
  - HVAC LP ductwork

#### Joy (completion Spring 2011)

- Abatement/Excluding Roof Completed
- Sandblasting/Prep/Clean-Up
- Selective Demo
- Temporary power
- Utilidor temporary walls
- Slab on grade demo begins
- Prefab Foundation Forms
- Ground Floor Grid Line Layout

#### Power, Data-Communication (Completion 12-1-09)

- Jefferson Street Vault to Court C
  - Saw cutting Jefferson St (start 9-11-09)\*
    - Trench Across E. Jefferson (9-14-09)
    - \* Partial closure (9-11 to 9-18-09)
    - \* Patch E. Jefferson (9-14-09)
  - Saw cut W. Jefferson St (start 9-18-09)\*\*
    - \*\* Partial closure (9-18 to 9-25-09)
    - \*\* Patch E. Jefferson (9-14-09)
  - Utility Vault Installation @ Jefferson (9-30-09)
  - Trench From Vault to Court "C"