



# Phase 3 CONSTRUCTION BULLETIN

October 29, 2009

A bi-weekly update regarding upcoming construction activities for Phase 3: Joy, Science Labs and Data/Comm

Questions, please contact:

UWT, Capital Projects Office

Pat Brown

Construction Manager

253-692-4816

[pbrown@u.washington.edu](mailto:pbrown@u.washington.edu)

Facilities Services

Daytime Contact: Milt Tremblay

Director

Direct: 253.377.1149

Office: 253.692.4754

[milt@uw.edu](mailto:milt@uw.edu)

The following activities are scheduled for October 26 to November 19, 2009.

Science (completion December 2009)

- Room 317
  - Casework & F. Hood installation (Complete Nov 19)
  - Plumbing Fixtures & Trim (Complete Nov 19)
  - Electrical terminations and trim (Complete Nov 19)
  - F. Hood ductwork (Compete by Nov 19)
- Room 209
  - Casework & F. Hood installation (Complete Nov 19)
  - Plumbing Fixtures & Trim (Complete Nov 19)
  - Electrical terminations and trim (Complete Nov 19)
  - F. Hood ductwork install (Compete by Nov 19)
  -
- Room 137
  - Casework & F. Hood Installation (Complete by Nov 19)
  - Plumbing Fixtures & Trim (Complete Nov 19)
  - Electrical terminations and trim (Complete Nov 19)
  - FH ductwork install (Complete Nov 17)
  - Sheet vinyl flooring (Complete Nov 9)
  - Acoustical Ceiling Installation (Complete by Nov 13)
  - Acoustical Wall Panels (Complete by Nov 20)
  - RO/DI Flushing & Testing (Complete by Nov 17)
  -

Joy (completion Spring 2011)

- Drill west exterior piers (Complete Nov 2) (\*)
- Concrete placement west grade beam (Complete Nov 11)
- A bay concrete foundation placement (Complete Nov 5)
- B bay Concrete foundation placement (Complete Nov 11)
- C&D bays, excavation & soil testing (Complete Nov 13)
- Demo of core area roof (Compete Nov 13)

Power, Data-Communication (Completion 12-1-09)

- Jefferson Street (S. Factory parking lot impacts)
  - Set Vault # 1 (Complete Oct 29) (\*\*)
  - Trench from Jefferson to Court C (Complete Nov 10) (\*\*)
- Court C
  - Cross Court C (Complete Nov 15)
- Market Street Trench
  - Place rebar, concrete & backfill (Complete Nov 10)

(\*) Pedestrians will be rerouted or have limited access October 29<sup>th</sup> & 30<sup>th</sup>.

(\*\*) Spaghetti Factory parking spaces will be reduced during this work period.